



AUBURN
UNIVERSITY

FACILITIES MANAGEMENT
PLANNING, DESIGN, AND CONSTRUCTION
M E M O R A N D U M

TO: **COLLEGE OF EDUCATION**
DR. JEFFREY T. FAIRBROTHER, DEAN

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/02/2022**

Please find attached this month's status report for all projects related to your college that are currently being managed by Facilities Management.


If you have any questions or comments about these reports or any of the projects contained therein, please let us know.
<https://fm.auburn.edu/>

Simon Yendle

Assistant Vice President & University Architect, Planning, Design, & Construction
(334) 703-1726
simon.yendle@auburn.edu

Sarah T. Smith

Executive Director of Design, Planning, Design, & Construction
(334) 734-9922
sarahtsmith@auburn.edu

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF EDUCATION	Total Projects: 3	PROGR.: 1	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,690,767	DESIGN: 1	CLOSEOUT: 1	HOLD: 0

PROGRAMMING **1 Projects**


B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-028	D: Mary Melissa Taddeo C:	Student Activities Center & Kinesiology Bldg - Renovations For New DPT Program Status: PROGRAMMING Phase:PROGRAMMING	1/24/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	4/27/22 Mary Melissa Taddeo	Budget: Original Design-Only Budget in development. Schedule: In development. On agenda for June BOT I, per 4/27 EFC meeting. Current Task: BOT I prep Next Task: AE selection						

DESIGN **1 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-538	D: Contina Mccall C: Julie Rice	College of Education Building - New Facility Status: CD Phase:DESIGN	11/20/18	B: E: A: \$5,428,857	B: 3/17/21 E: 5/18/22 A:	B: 3/16/21 E: 9/6/22 A:	B: 5/3/21 E: 10/4/21 A:	B: 1/9/23 E: 7/20/24 A:
Grp: OUA	4/13/22 Contina Mccall	Budget: Currently no issues. (Robins and Morton pricing DD documents.) Schedule: Currently no issues. Current Task: Robins & Morton pricing DD set. Design Team working on Construction Documents. Next Step: Receive estimate from Robins & Morton the week of April 11th. BOT-3 in June 2022. Bids due mid-September 2022.						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF EDUCATION	Total Projects: 3	PROGR.: 1	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,690,767	DESIGN: 1	CLOSEOUT: 1	HOLD: 0

CLOSEOUT **1 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-135	D: Contina McCall C: Tyler Hand	Student Activities Center - Rm 157, Renovate For Use As ADA Compliant Fitness Room	3/24/21	B: 8/30/21	B:	B: 8/6/21	B: 9/13/21	B: 11/17/21
				E: 8/30/21	E:	E: 8/6/21	E: 9/13/21	E: 11/17/21
		Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT		A: 8/30/21 \$261,910	A:	A: 8/6/21	A: 9/13/21	A: 11/17/21
Grp: CPM	3/23/22 Tyler Hand	Budget: On budget Schedule: Substantially Complete 11/17/21 Current Step: All work complete. Next Step: Project closed out.						